



Major Achivements at Stations PMR-07 to PMR-23 For Month of April.26				
Sr.No	Location	Observation/Reasons	Photograph	Remarks
PMR07				
1	RHS FOB	E/E RHS FOB casting completed (36 Rmt)		
2	RHS E/E	E/E RHS Roof sheeting Completed		
3	LHS E/E	E/E LHS Escalator PEB Roof sheeting Completed		
4	LHS E/E	E/E LHS Staircase PEB erection started and work in progress.		
5	Station Box	Staion Box ACP framing work started.		
PMR08				

6	LHS FOB	LHS FOB Casting completed.		
7	E/E LHS	E/E LHS Roof sheeting in progress.		
8	E/E RHS	E/E RHS ACP Works Started.		
PMR09				
9	E/E LHS	E/E LHS Roof Sheeting Completed.		
10	E/E RHS	E/E RHS Roof Sheeting Completed.		
11	E/E RHS	E/E RHS ACP Works in progress.		

12	Station Box	LHS Side Bull nosing & ACP Works in progress.		
13	Street Development	Street development works in progress.		
14	Road Works	Road Works in Progress.		
PMR10				
15	Street Development	Street development works in progress.		
16	Road Works	Road Works in Progress.		
17	FOB	FOB erection Completed.		
PMR11				

18		E/E RHS Roof Sheetin completed		
19	RHS E/E	E/E RHS Granite clading Completed		
20	Station Box	PL & CCL Glass fixing work in progress.		
PMR12				
21	Station Box	LHS ACP and Fins installation Work in progress.		
22	Station Box	RHS Fins installation Work in progress.		
23	E/E RHS-FOB	E/E RHS-FOB- PEB Works In Progress.		
PMR13				

24	E/E LRHS	E/E RHS PEB Completed.		
25	E/E LHS	E/E LHS Block and Granite work in progress		
26	Station Box	PL LHS Granite Works in progress.		
27	FOB	Median FOB Works in progress.		
PMR14				
28	E/E-RHS-FOB-	E/E-RHS-FOB- Granite Works in progress		
29	Station Box	PL-SS Railing Works in Progress.		
30	Station Box	PL-Up Stand Granite Works in Progress.		

PMR15				
31	Station Box	PL Lift architrave Granite Work In Progress		
32	Station Box	CL-Satircase Glass fxing Railing ODU-Works in Progress.		
33	Median	Median- Pump Room Block work and Finishing Works in Progress.		
PMR16				
34	Station Box	PMR16-RHS texture paint- Works in Progress		
35	Station Box	PMR16-RHS PL Edge stone and Granite fixing		
36	Station Box	PMR16 TOM texture paint and Granite		
PMR17				
37	Entry/Exit - LHS	PEB column erection is completed.		

38	Station Box - Platform Level	Downtake pipe frame material is received at site.		
PMR18				
39	Entry/Exit - LHS	PEB column erection is started.		
40	Station Box - Concourse Level	PEB column erection is started.		
41	Entry/Exit - LHS	IMS work is started for G-C escalator.		
42	Station Box - Platform Level	Downtake pipe frame erection is completed.		
PMR19				
43	Entry/Exit - RHS01 & 02	FOB erection is done between the entry-exits.		

44	Entry/Exit - RHS01	FOB erection is done between the entry-exit and station box.		
45	Station Box - Concourse Level	Baffle ceiling is started at paid-unpaid area.		
PMR20				
46	Station Box - Platform Level	Roof sheeting works are completed.		
47	Male Toilet	Plumbing layout marking is started.		
PMR21				
48	Entry-Exit - LHS	G-C staircase casting is done.		
49	Station Box - Concourse Level	C-P downtake pipe frame erection is started.		

50	Entry-Exit - LHS	Concourse level slab scaffolding and soffit shutter is started.		
51	Station Box - Platform Level	Final gable end PEB column erection is done.		
PMR23				
52	Foot over bridge - RHS	Concourse level slab casting is done.		
53	Excess Fare Office	Glass installation is done.		
54	Toilets & Janitor room	Tiling works are started.		